

**Highlands Estates Phase 2
Grading Schedule Lot #11**

TASK	Duration
Install erosion control measures at perimeter of grading	2 days
Clear and grub building envelope	3 days
Grade stake pads	1 day
Remove and recompact soils per soil engineer's direction	10 days
Export 400 Yards to Lot 11	5 days
Finish Grade Pad	2 days

**Highlands Estates Phase 2
Grading Schedule Lot #10**

TASK	Duration
Install erosion control measures at perimeter of grading	2 days
Clear and grub building envelope	3 days
Grade stake pads	1 day
Remove and recompact soils per soil engineer's direction	15 days
Export 400 Yards to Lot 11	5 days
Finish Grade Pad	2 days

**Highlands Estates Phase 2
Grading Schedule Lot # #9**

TASK	Duration
Install erosion control measures at perimeter of grading	2 days
Clear and grub building envelope	3 days
Grade stake pads	1 day
Remove and recompact soils per soil engineer's direction	10 days
Import fill and compact	20 days
Finish Grade Pad	2 days